



No: BB/9001/Vol-XI/17/1976-1979  
Government of India  
Ministry of Water Resources,  
River Development & Ganga Rejuvenation  
Brahmaputra Board  
Basistha, Guwahati -29



Dated August 28, 2017

To,

The Commissioner (B&B)  
Ministry of Water Resources, RD&GR  
2<sup>nd</sup> Floor, Block-3  
CGO Complex, Lodhi Road  
New Delhi -110 003

Sub: Progress Report on Activities of Brahmaputra Board

Sir,

In inviting reference to MoWR, RD&GR letters (i) No: 24/3/Gen/2000-ER/732 dated 19.02.2002 and (ii) D. O. No: 23/06/2002-ER-IT/B&B/749 dated 02.08.2006 on the subject cited above, I am directed to enclose the monthly progress report on the activities of Brahmaputra Board ending 31<sup>st</sup> July, 2017.

Yours faithfully,

( P. C. Saloi )  
Executive Engineer (HQ)

Encl: As above

Copy to:

1. PPS to Chairman for favour of information of the Chairman, Brahmaputra Board, Basistha, Guwahait-29
2. The Chief Engineer – II, Brahmaputra Board, Basistha, Guwahait-29. He is requested to submit progress report of works as per enclosed format
3. The Executive Engineer (Assets), Brahmaputra Board, Basistha, Guwahait-29 along with a soft copy of the progress report. He is requested to upload the progress report in the website.

**Status on the Activities of Brahmaputra Board under the Agenda Item No. XXVI**  
(As on 31.07.2017)

*“To Reform the Brahmaputra Board and to make its functioning more effective for implementation of Flood Management Schemes” –*

Prime Minister’s announcement at Shillong in January 21, 2000 for Socio-Economic Development in the North-East & Sikkim

The status of statutory posts in Brahmaputra Board is placed at Annexure – XXII

Board is taking action on the following –

- Preparation of Master Plans
- Investigation and preparation of DPRs of identified Drainage Schemes
- Investigation and preparation of DPRs for Multi-purpose Dam Projects
- Execution of Drainage Development Schemes
- Execution of Flood Management and Anti-Erosion Schemes
- Implementation of Pagladiya Dam Project
- Construction of Raised Platforms

The status of preparation of Master Plans is at Annexure-XXII (A). The status of ‘Survey & Investigation’ and preparation of DPRs of Drainage Development Schemes is at Annexure-XXII (B). The status of ‘Survey & Investigation’ and preparation of DPRs of Multipurpose Projects is at Annexure-XXII (C). The status of execution of Drainage Development Schemes is at Annexure-XXII (D). The Status of execution of Anti-erosion Schemes is at Annexure-XXII (E). The status of implementation of Pagladiya Project is at Annexure-XXII (F) and the status of construction of Raised Platforms is at Annexure –XXII (G)

**Annexure – XXII**

Status of Statutory Posts in Brahmaputra Board as on 31.07.2017

| Sl No. | Name of the Post  | Status  | From when vacant   |
|--------|-------------------|---|--|
| 1      | Chairman          | Vacant  | 01.07.2014<br>Shri Sanjay Kundu,<br>Joint Secretary (PP), MoWR, RD&GR,<br>New Delhi is holding additional<br>charge initially since 17.10.2016 and<br>on extension w.e.f. 17.10.2016 to<br>17.04.2017            |
| 2      | Vice-Chairman     | Vacant  | 26.08.2016<br>Shri P. M. Scott,<br>Chief Engineer (B&BBO), CWC,<br>Shillong is holding additional charge<br>initially since 21.09.2016 & on<br>extension w.e.f 21.03.2017  |
| 3      | General Manager   | Vacant  | 08.03.2010   |
| 4      | Financial Adviser | Vacant  | 01.12.2010<br>Dr. M. Ariz Ahmmed, Member<br>(Finance), CGWB and Mission<br>Director, National Water Mission, is<br>holding additional charge since<br>22.11.2016 and extension since<br>21.05.2017 to 21.08.2017 |
| 5      | Chief Engineer-I  | Vacant  | 31.03.2012   |
| 6      | Secretary         | Filled  |  |
| 7      | Chief Engineer-II | Filled<br>(With<br>effect from<br>09.03.2017) |  |

## Status of Preparation of Master Plans as on 31.07.2017

| Sl.No.   | Activity  | Status   |
|----------|---|--|
| <b>A</b> | <b>Main River</b>                                 |  |
| 1        | Brahmaputra Main Stem-Master plan part-I (848)    | Master Plans have been approved by Government of India and furnished to the State Governments for implementation of recommendations. |
| 2        | Barak & its tributaries-Master plan part-II (849) |  |
| <b>B</b> | <b>Tributaries</b>                                |  |
| 1        | Buridehing (850)                                  |  |
| 2        | Dikhow (851)                                      |  |
| 3        | Dhansiri (856)                                    |  |
| 4        | Kopilli Kollong (852)                             |  |
| 5        | Puthimari (853)                                   |  |
| 6        | Ranganadi (854)                                   |  |
| 7        | Gumti (855)                                       |  |
| 8        | Pagladiya (857)                                   |  |
| 9        | Noa-nadi (861)                                    |  |
| 10       | Dikrong (858)                                     |  |
| 11       | Muhuri (859)                                      |  |
| 12       | Jia-Bharali (862)                                 |  |
| 13       | Manu (860)  |  |
| 14       | Champamati (863)                                  |  |
| 15       | Disang (864)                                      |  |
| 16       | Jinary (866)                                      |  |
| 17       | Na-Noi (868)                                      |  |
| 18       | Juri (867)  |  |
| 19       | Burima (869)                                      |  |
| 20       | Dhalai (870)                                      |  |
| 21       | Jiadhal (872)                                     |  |
| 22       | Bharalu (865)                                     |  |
| 23       | Lohit (871)                                       |  |
| 24       | Majuli island (Special Case) (873)                |  |
| 25       | Khowai (874)                                      |  |
| 26       | Ghiladhari (875)                                  |  |
| 27       | Jinjiram (876)                                    |  |
| 28       | Dhaleswari (879)                                  |  |
| 29       | Moridhal (877)                                    |  |
| 30       | Jhanji (878)                                      |  |
| 31       | Subansiri (880)                                   |  |
| 32       | Gaurang (881)                                     |  |
| 33       | Haora (882)                                       |  |
| 34       | Gabharu (883)                                     |  |
| 35       | Gada) dhar (886)                                  |  |
| 36       | Bhogdoi (885)                                     |  |
| 37       | Belsiri (884)                                     |  |
| 38       | Kulsi-Deosila (888)                               |  |
| 39       | Depota (887)                                      |  |
| 40       | Dhansiri (North) (889)                            |  |
| 41       | Barnadi (890)                                     |  |
| 42       | Buroi (891)                                       |  |
| 43       | Brahmajan (892)                                   |  |
| 44       | Beki-Manas-Aie (894)                              |  |
| 45       | Dudhnoi-Krishnai (893)                            |  |
| 46       | Bargang (895)                                     |  |
| 47       | Tipkai (896)                                      |  |

| Sl. No. | Activity               | Status  |
|---------|------------------------|---|
| 48      | Jaldhaka (901)         | Board approved Jaldhaka Master plan for submitting to MoWR,RD&GR.   |
| 49      | Tangani (897)          | Awaiting Comments on Tangani from WRD, Assam.   |
| 50      | Simsang (902)          | Modification completed and is under process of submission to the concerned State Government for vetting.  |
| 51      | Umngot (904)           | Modification of MPs are under process   |
| 52      | Sankosh - Raidak (900) |   |
| 53      | Torsa (899)            | Modification of Teesta and Torsa completed and submitted to concern States for comments /vetting.   |
| 54      | Teesta (898)           |   |
| 55      | Kynshi (903)           | Modification is under process.  |
| 56      | Ganol (907)            | Circulated to the Board Members for furnishing views and subsequent approval of the Board   |
| 57      | Waikhrywi (905)        | Draft once Completed. Further modification is under process.  |
| 58      | Umtru (906)            |   |
| 59      | Umsohryngkew (910)     | Draft Master Plan completed and circulated to the members of the team constituted by Ministry for preparation/updating of Master Plan of all river system in Meghalaya. |
| 60      | Dareng (908)           | Under preparation   |
| 61      | Bugi (909)             |   |
| 62      | Umiew (913)            |   |
| 63      | Myntdu (911)           |   |
| 64      | Lubha (912)            | During XII Plan identified for preparation  |
| 65      | Imphal River (915)     |   |
| 66      | Feni River (914)       |   |
| 67      | Kolodyne (1105)        |   |
| 68      | Tuichang (1106)        |   |

## Status of Drainage Development Scheme as on 31.07.2017

| Sl. No.   | Name of Drainage Scheme | Tributary / Sub-basin       | Basin       | Area affected (sq.km) | State | Status  |
|---|-------------------------|-----------------------------|-------------|-----------------------|-------|---|
| <b>I) Schemes cleared by CWC</b>  |                         |                             |             |                       |       |   |
| 1   | Harang (997)            | Barak                       | Barak       | 242                   | Assam | Execution completed and handed over to WRD, Government of Assam   |
| 2   | East of Barpeta (998)   | Beki-Manas Aie.             | Brahmaputra | 180                   |       |   |
| 3   | Borbhag (999)           | Pagladiya                   | Brahmaputra | 56                    |       | Scheme is under execution   |
| 4   | Amjur(1000)             | Barak                       | Barak       | 52.5                  |       | Revised DPR submitted to CWC on 09.05.2017. Under Execution   |
| 5   | Jengrai (1001)          | Subansiri                   | Brahmaputra | 18                    |       | Schemes are under execution   |
| 6   | Jakaichuk (1002)        | Jhanji                      | Brahmaputra | 100                   |       |   |
| 7   | Kailashahar (1003)      | Manu                        | Manu-deo    | 18                    |       | Execution suspended due to inability of State Government to provide requisite land  |
| 8   | Singla (1004)           | Barak                       | Barak       | 322                   |       | Handed over to State Government of Tripura for execution  |
| 9   | Rudrasagar (1005)       | Gumti                       | Gumti       | 22                    |       |   |
| 10  | Kolamonijan (1008)      | Kopili (Jugijan & Lankajan) | Brahmaputra | 100                   |       | CWC cleared the schemes and DPRs submitted to Govt. of Assam also requested to issue NOC as per Board Act, if desires to be executed by Board. WRD, Assam informed to execute by State. |
| 11  | Nelli(1011)             | Kopili                      | Brahmaputra | 32                    |       |   |
| 12  | Pola (1009)             | Pola                        | Barak       | 71                    | Assam | CWC cleared the schemes and DPRs submitted to Govt. of Assam also requested to issue NOC as per Board Act, if desires to be executed by Board.  |
| 13  | Demow (1006)            | Disang                      | Brahmaputra | 226                   | Assam | On request of Govt. of Assam the scheme was included in work programme of XII plan. Revised DPR is under process of techno-economic appraisal.  |
| 14  | Depota (1032)           | Depota                      | Brahmaputra | 28.36                 | Assam | TEC accorded for Rs.1903.61 lakh by CWC on 08.03.2017   |
| 15  | Joysagar (1007)         | Kopili-Kolong               | Brahmaputra | 55                    | Assam | Dropped on approval of Board in 53 <sup>rd</sup> meeting of Brahmaputra Board   |
| <b>II) Scheme submitted to CWC &amp; approval awaited</b>                       |                         |                             |             |                       |       |   |
|   |                         |                             |             |                       |       | NIL   |
| <b>III) Schemes under compliance of observation of Central Water Commission</b> |                         |                             |             |                       |       |   |
| 1.  | Pota Kolong (1012)      | Kopili-Kolong               | Brahmaputra | 100                   | Assam | Submitted to CWC on 11.05.2016 for TEC. Fresh DPR is under preparation as per CWC latest guide line, 2017.  |
| 2.  | Deroi (1018)            | Disang                      | Brahmaputra | 194                   | Assam | Submitted to CWC on 12.09.2016. Fresh DPR is under preparation as per latest guide line, 2017 of CWC.   |

| Sl. No.   | Name of Drainage Scheme   | Tributary / Sub-basin | Basin       | Area affected (sq.km) | State   | Status  |
|---|---------------------------|-----------------------|-------------|-----------------------|---------|---|
| 3.  | Larsing (1013)            | Barak                 | Barak       | 35                    | Assam   | Fresh DPR is under preparation as per latest guide line, 2017 of CWC.   |
| 4.  | Dharmanagar (1010)        | Juri                  | Juri        | 20                    | Tripura | After compliance of the observation raised by CWC, the DPR was re-submitted to CWC for TEC on 30.03.2017. Fresh DPR is under preparation as per latest guide line, 2017 of CWC. |
| <b>IV) Schemes under preparation of DPR / Awaited from Filed Office</b> |                           |                       |             |                       |         |   |
| 1   | Sonai (1016)              | Puthimari             | Brahmaputra | 63                    | Assam   | Field office directed to submit feasibility report  |
| 2   | Laura-Jamira-Sessa (1019) | Buridehing            | Brahmaputra | 300                   | Assam   | Scheme is under formulation of Brahmaputra Board  |
| 3   | Punir(1020)               | Barak                 | Barak       | 31                    | Assam   | Under process of formulation of the scheme on the basis of new field survey and investigation   |
| 4   | Ghiladhari 1022)          | Ghiladhari            | Brahmaputra | 144                   | Assam   | Joint field visit with state Govt. officials is proposed  |
| 5   | Tingrai (1028)            | Buridehing            | Brahmaputra | 11                    | Assam   | Field visit with state Govt. completed  |
| 6   | Haria-Nanoi (1031)        | Nanoi                 | Brahmaputra | NA                    | Assam   | Scheme is under formulation of Brahmaputra Board  |
| <b>V) Schemes under process of deletion</b>                             |                           |                       |             |                       |         |   |
| 1   | Konwarpur (1017)          | Demow                 | Brahmaputra | 112                   | Assam   | Under process of deletion   |
| 2   | Badri (1035)              | Barak                 | Barak       | 33                    | Assam   | Under process of deletion   |
| 3   | Mora-Dikrong (1036)       | Dikrong               | Brahmaputra | 26                    | Assam   | Under process of deletion   |
| 4   | Sukhsagar (1037)          | Gumti                 | Tripura     | 50                    | Tripura | Under process of deletion   |
| 5   | Mora-Pichalamukh (1024)   | Dikrong               | Brahmaputra | 8                     | Assam   | Under process of deletion   |
| 6   | Pakania(1025)             | Ranganadi             | Brahmaputra | 16                    | Assam   | Under process of deletion   |
| 7   | Namdang(1026)             | Dikhow                | Brahmaputra | 10                    | Assam   | Under process of deletion   |
| 8   | Sisapathar (1027)         | Dikrong               | Brahmaputra | 12                    | Assam   | Under process of deletion   |
| 9   | Gelabil (1023)            | Bhogdoi               | Brahmaputra | 5                     | Assam   | Under process of deletion   |
| 10  | West of Barpeta(1014)     | Beki-Manas-Aie        | Brahmaputra | 23                    | Assam   | Under process of deletion   |
| 11  | Ghagra (1015)             | Barak                 | Barak       | 65                    | Assam   | Under process of deletion   |
| 12  | Bherekibil(1021)          | Moridhal              | Brahmaputra |                       | Assam   | Under process of deletion   |
| 13  | Khatra (1029)             | Barnadi               | Brahmaputra | 15                    | Assam   | Under process of deletion   |
| 14  | Batha (1030)              | Nanoi                 | Brahmaputra | 40                    | Assam   | Under process of deletion   |
| <b>VI) Schemes already deleted</b>                                      |                           |                       |             |                       |         |   |
| 1   | Rangsai (1033)            | Jinjiram              | Brahmaputra | 147                   | Assam   | Dropped on approval of Board in 53 <sup>rd</sup> meeting of Brahmaputra Board   |
| 2   | Sessa (1034)              | Puthimari             | Brahmaputra | 59                    | Assam   |   |

**Status of Multipurpose Projects Identified for Investigation by Brahmaputra Board as on  
31.07.2017**

| SL. No. | Name of Project                     | Basin             | Installed Capacity(MW) | Remarks   |
|---------|-------------------------------------|-------------------|------------------------|---|
| 1       | Noa-Dehing Dam Project (987)        | Brahmaputra       | 71                     | DPR is under appraisal of CWC. Directorate wise observations have been attended time to time  |
| 2       | Kulsi Dam Project (988)             | Brahmaputra       | 54                     | DPR submitted to MoWR,RD&GR, for approval. Observations of BCD Directorate are complied and submitted. CWPRS report along with guideline of site specific design ground motion was submitted to Director (FE&SA) & Member Secretary (NCSDP) for approval on 15.03.2017. Moreover information about Kulsi Project was submitted to HE&TD Division, CEA for preparation of electro-mechanical chapter of the DPR. |
| 3       | Killing Dam Project (991)           | Brahmaputra       | 85                     | Under Survey & Investigation and preparation of DPR   |
| 4       | Jiadhah Dam Project (990)           | Brahmaputra       | 70                     | Under Survey & Investigation and preparation of DPR   |
| 5       | Simsang Dam Project (989)           | Brahmaputra       | 65                     | Under Survey & Investigation and preparation of DPR   |
| 6       | Myntang (mini) Dam Project (1875)   | Myntang Sub-Basin | 20                     | Under Survey & Investigation and preparation of DPR   |
| 7       | Umkhen Stage-I (Mini) Dam Project   | Umkhen Sub-Basin  | 5                      | Discontinued from May 2015  |
| 8       | Umkhen Stage-II (Micro) Dam Project | Umkhen Sub-Basin  | 4                      | Discontinued from May 2015  |



## Annexure - XXII (D)

## Status of Execution of Drainage Development Schemes as on 31.07.2017

| Sl. No | Name of scheme and Activity  | Progress up-to June 2017 | Progress during July 2017 | Cumulative Progress  |
|--------|--|--------------------------|---------------------------|--|
| 1      | Borbhag Drainage Development Scheme in Nalbari district of Assam (999)<br>i) Construction of embankment<br>ii) Re-sectioning of channel<br>iii) Construction of sluice | 24.94%                   | -----                     | Completed<br><br>Completed<br><br>24.94%   |
| 2      | Amjur Drainage Development Scheme in Cachar district of Assam (1000)<br>i) R & S of embankment<br>ii) Construction of sluice   | -----<br><br>-----       | -----<br><br>-----        | Completed<br><br>Work will be resumed on receipt of approval of revised estimate |
| 3      | Jengrai in Majuli Island, Assam(1001)<br>i) Construction of embankment<br>ii) Construction of sluice   | ---<br>31.44%            | ---<br>---                | Completed<br>31.44% of construction of sluice is completed                       |
| 4      | Jakaichuk in Sibsagar District, Assam (1002)<br>i) Construction of embankment<br>ii) Sluice<br>iii) Overflow section   | ---<br>95.00%<br>95.00%  | ---<br>---<br>---         | Completed<br>95.00% is completed<br>95.00% completed                             |
| 5      | Demow in Sibsagar District, Assam (1006)   | -----                    | -----                     | Revised DPR are under process of techno-economic appraisal.                      |

Status of Execution of Anti-erosion Schemes as on **31.07.2017**

| SN   | Name of scheme and Activity   | Progress up-to June 2017                                   | Progress during July 2017        | Cumulative Progress  |
|--|---|--|----------------------------------|--|
| 1  | Protection of Majuli Island from flood and erosion in Assam (969)   |  |                                  |  |
|  | Phase -I  |  |                                  | Phase-I was completed in April, 2011   |
|  | Phase -II & III   | 98.42%   | 0.64%                            | 99.06% of physical progress has been achieved  |
|  | Assembling and laying of RCC porcupine (unit)   | 8066 unit  | ---                              | 8066unit (completed)   |
|  | E/w in bank trimming  | 155cum   | ----                             | 155cum   |
|  | Supply of empty cement polythene begs   | 50000 begs   | ----                             | 50000 begs as emergent flood management works  |
|  | Nylon crates  | 1700 Nos   | ----                             | 1700 Nos   |
|  | <u>Balance work of spar-2</u><br>E/w=21056cum<br>Supply of boulder=3389cum  | (85.22%)<br>20620cum<br>3201 cum                           | ---<br>----<br>----              | (85.22% completed)<br>E/w=20620cum completed<br>Supply of boulder=3201cum completed  |
|  | Laying of geo bags=33732Nos + 15218Nos<br>Supply of galv. wire netting=7148sqm<br>Dumping of boulder in cage=3610cum<br>Dumping of boulder in loose=1550cum<br>Turfig=23194sqm  | 442591 Nos<br>4600sqm<br>2228 cum<br>1535 cum<br>20900 sqm | ----<br>---<br>---<br>---<br>--- | Laying of geo bags=442591 Nos completed<br>Supply of galv. wire netting =4600sqm completed<br>Dumping of boulder in cage = 2228 cum completed<br>Dumping of boulder loose=1535cum completed<br>Turfig =20900 sqm completed |
|  | Laying of sand fill PP bags on nose of Tie bund   | 1939 No  | ---                              | 1939 No completed  |
| Protection of Majuli Island from flood and erosion of River Brahmaputra for Rs. 233.57 crore funded by DoNER under NLCPR | ----  |  | Expression of interest invited   |  |
| 2  | Avulsion of Brahmaputra at Dhola-Hatighuli- Restoration of rivers Dibang and Lohit to their original courses  |  |                                  |  |
|  | Phase - I, II, III & IV   |  |                                  | Works completed  |
|  | Phase-V: Restoration of rivers Dibang and Lohit to their original courses - Conversion of the existing tie bund across the spill channel of river Dibang in to a full-fledged embankment at Bahbari and construction of new embankment -Part-A of Phase - V |  |                                  | DPR under formulation  |

| SN   | Name of scheme and Activity   | Progress up-to June 2017 | Progress during July 2017  | Cumulative Progress  |
|--|---|--------------------------|--|--|
| 3  | Protection of Balat Village from erosion of river Umngi in South - West Khasi Hills district of Meghalaya (ID 1537) |                          | ----   |  |
|  | Part-I  | 83.14%                   |  | Works envisaged under Part-I completed   |
|  | Part-II   |                          |  | Proposed to implement  |
| 4  | Protection of Mankachar, Kalair-Alga International Border area from erosion of river Brahmaputra (ID 1538)          |                          |  |  |
|  | R.C.C. Porcupine works  |                          |  | Completed  |
|  | RCC porcupine Members /Bars (44028 Nos)   | 44028 Nos                | ----   | Completed (44028 Nos)  |
|  | RCC Porcupine Laying (7398 Nos)   | 6522 Nos.                | ----   | 6522 Nos completed   |
|  | Earth Work  |                          |  | Overall progress 47.17%  |
|  | (a) Construction of embankment-Retirement   | 53600 cum                | ----   | 53600 cum out of 73180 cum   |
| (b)Construction of U/s open portion of retirement bund along the bank line from Ch 0m to 362 m to plug the breach on IBB link road at Mancachar, Kalair Alga (Amt Rs. 98.10 lakh, E/W vol. 33521.52 m <sup>3</sup> ) | 27665 cum   | 700                      | Work order issued vides BB/NBD/Tech-50/2017-18 /34 dated 08.05.2017. Up to date progress 84% |  |
| 5  | Protection of Masalabari International Border area of Dhubri District from erosion of river Brahmaputra             | ----                     | ----   | L.O.I. issued on 29.04.2017. But the contractor expressed his unwillingness. Revised T.S. accorded |

## **Status of Implementation of Pagladiya Project**

The Pagladiya Dam Project is a multipurpose scheme planned for flood moderation to benefit an area of 40000 ha, irrigation to CCA of 54,160 ha, and incidental power generation from a Power House of 3 MW(IC). The Project is proposed across Pagladiya River at Thalkuchi in Baksa District, Assam. The Project which falls under Bodoland Territorial Autonomous Districts (BTAD) in Assam, envisages construction of 25m high and 21km long earth dam with a concrete spillway. Government of India sanctioned the project in January, 2001 at an estimated cost of **Rs. 542.90 crore** (subsequently revised to ₹ 1069.40 crore in 2004) for construction by Brahmaputra Board.

Out of 7510 ha of land required for execution of Pagladiya Dam Project, 956 ha acquired by Government of Assam was made available to Brahmaputra Board. Due to inability of Government of Assam to acquire the balance 6554 ha for R&R purpose, work was held up and as per decision of 53<sup>rd</sup> Meeting of Brahmaputra Board, all activities were closed on 31<sup>st</sup> May 2013. Government of Assam has been requested to take over and make necessary arrangement for protection of 956 ha of land from unauthorized occupation. 26 personnel engaged for watch and ward of 956 ha of land have been disengaged since 1st June 2013.

In the 7<sup>th</sup> Meeting of High Powered Review Board of Brahmaputra Board held on 11.02.2015 at Shillong, the issue of acquiring of additional 6554 ha of land required for construction of Pagladiya Dam Project was discussed and Additional Chief Secretary, Government of Assam expressed that the matter is to be discussed again with Bodoland Territorial Council (BTC) to resolve the issue.

## Status of Raised Platforms as on 31.07.2017

| Sl. No          | Name with (AA amount & Rs in lakh)   | No. | District        | Completed       | Handover   | Remarks  |
|-----------------|--|-----|-----------------|-----------------|--|--|
| 1               | Bejartari  | 1   | Kamrup (Rural)  | March 2010      | 06.06.2011   |  |
| 2               | Salmarapam (Toptola)   | 1   | Morigaon        | 09.04.2011      | 20.05.2012   |  |
| 3               | Garapar  | 1   | Morigaon        | 09.04.2011      | 20.05.2012   |  |
| 4               | Kapahtoli -2   | 1   | Tinsukia        | December 2006   | Under process of handing over                                    |  |
| 5               | Matmora  | 1   | Dhemaji         | March 2007      | Under process of handing over                                    |  |
| 6               | Kharubhuj  | 1   | Goalpara        | April, 2007     | July,2007  |  |
| 7               | 3 Nos. along L/B of Brahmaputra from Guimara-Nahira at different chainages | 3   | Kamrup (Rural)  | March, 2003     | March, 2010  |  |
| 8               | Ulubari  | 1   | Morigaon        | 03.11.2006      | 20.03.2008   |  |
| 9               | Salekpathalighat   | 1   | Jorhat (Majuli) | July, 2011      | May, 2012  |  |
| 10              | Jiakur   | 1   | Kamrup (Rural)  | March 2013      | 09.04.2013   |  |
| 11              | Tulsimukh Kochgaon   | 1   | Nagaon          | 29.04.2014      | Correspondence made with District Administration for taking over |  |
| 12              | Atoichuk   | 1   | Jorhat (Majuli) | July,2013       | September, 2013  |  |
| 13              | Dakhinpat  | 1   | Jorhat (Majuli) | September, 2013 | September, 2013  |  |
| 14              | Kharkharijan   | 1   | Jorhat (Majuli) | July,2013       | September, 2013  |  |
| 15              | Ratanpur Miri  | 1   | Jorhat (Majuli) | August, 2014    | November, 2014   |  |
| 16              | Barbalarchar (67.335 Lakh)   | 1   | Dhubri          | November, 2014  | 20.09.2016   |  |
| Under Execution |  |     |                 |                 |  |  |
| 17              | Satrankanara   | 1   | Barpeta         | 67.24%          |  | Work order issued vide BB/NBD/TEC-3/Pt-II/2016-17/1550 dated 03.03.2017 for an amount of Rs. 111.22 lakh |
| Total           |  | 19  |                 |                 |  |  |