



संख्या: BB/9001/Vol-XII/18/2073-2076
जल शक्ति मंत्रालय
जल संसाधन, नदी विकास एवं गंगा संरक्षण विभाग
Ministry of Jal shakti
Department of Water Resources,
River Development and Ganga Rejuvenation
ब्रह्मपुत्र बोर्ड
Brahmaputra Board



एक कदम स्वच्छता की ओर

Basistha, Guwahati -29
Dated July 22, 2019

To,


आयुक्त (बी एवं बी)
जल शक्ति मंत्रालय
जल संसाधन, नदी विकास और गंगा संरक्षण विभाग
दूसरी मंज़िल, खंड - 3
सौ. जी. ओ. परिसर, लोधी, रौंड
नई दिल्ली - 110 003

विषय: ब्रह्मपुत्र बोर्ड की गतिविधियाँ पर प्रगति रिपोर्ट
Progress Report on Activities of Brahmaputra Board

महोदय/Sir,

In inviting reference to MoWR, RD&GR letters (i) No: 24/3/Gen/2000-ER/732 dated 19.02.2002 and (ii) D. O. No: 23/06/2002-ER-IT/B&B/749 dated 02.08.2006 on the subject cited above, I am directed to submit the monthly progress reports on the activities of Brahmaputra Board ending 31st May, 2019 and 30th June, 2019 for favour of needful please.

संलग्न: ऊपरोक्त अनुसार

भवदीय,

(जे. सी. मजुमदार)

कार्य. अभियंता(मुख्यालय)

Copy for information to:

1. PPS to the Chairman, Brahmaputra Board, Basistha, Guwahati-29
2. PS to the Vice-Chairman, Brahmaputra Board, Basistha, Guwahati-29

✓ In charge I. T. Cell, Brahmaputra Board, Basistha, Guwahati-29

Status on the Activities of Brahmaputra Board under the Agenda Item No. XXVI
(As on 30.06.2019.)

The status of statutory posts in Brahmaputra Board is placed at Annexure – XXII
Board is taking action on the following –

- Preparation of Master Plans
- Investigation and preparation of DPRs of identified Drainage Schemes
- Investigation and preparation of DPRs for Multi-purpose Dam Projects
- Execution of Drainage Development Schemes
- Execution of Flood Management and Anti-Erosion Schemes
- Implementation of Pagladiya Dam Project
- Construction of Raised Platforms

The status of preparation of Master Plans is at Annexure-XXII (A). The status of 'Survey & Investigation' and preparation of DPRs of Drainage Development Schemes is at Annexure-XXII (B). The status of 'Survey & Investigation' and preparation of DPRs of Multipurpose Projects is at Annexure-XXII (C). The status of execution of Drainage Development Schemes is at Annexure-XXII (D). The Status of execution of Anti-erosion Schemes is at Annexure-XXII (E). The status of implementation of Pagladiya Project is at Annexure-XXII (F) and the status of construction of Raised Platforms is at Annexure –XXII (G)

Status of Statutory Posts in Brahmaputra Board as on 30.06.2019

| Sl No. | Name of the Post | Status | From when vacant/Filled |
|--------|-------------------|--------|--|
| 1 | Chairman | Filled | 20.06.2018 (AN) Shri Rajiv Yadav, IASr |
| 2 | Vice-Chairman | Vacant | 26.08.2016 Shri P. M. Scott, Chief Engineer (B&BBO), CWC, Shillong is holding additional charge and continuing |
| 3 | General Manager | Vacant | 08.03.2010 |
| 4 | Financial Adviser | Vacant | 01.12.2010 |
| 5 | Chief Engineer-I | Vacant | 31.03.2012 |
| 6 | Secretary | Vacant | 01.05.2018 Shri V. D. Roy, Director M&A CWC, Adabari, Guwahati is holding additional charge |
| 7 | Chief Engineer-II | Vacant | 01.11.2018 |

Status of Preparation of Master Plans as on 30.06.2019

| Sl.No. | Master Plan | Status |
|----------|---|--------|
| A | Main River | |
| 1 | Brahmaputra Main Stem-Master plan part-I (848) | |
| 2 | Barak & its tributaries-Master plan part-II (849) | |
| B | Tributaries | |
| 1 | Buridehing (850) | |
| 2 | Dikhow (851) | |
| 3 | Dhansiri (856) | |
| 4 | Kopilli Kollong (852) | |
| 5 | Puthimari (853) | |
| 6 | Ranganadi (854) | |
| 7 | Gumti (855) | |
| 8 | Pagladiya (857) | |
| 9 | Noa-nadi (861) | |
| 10 | Dikrong (858) | |
| 11 | Muhuri (859) | |
| 12 | Jia-Bharali (862) | |
| 13 | Manu (860) | |
| 14 | Champamati (863) | |
| 15 | Disang (864) | |
| 16 | Jinary (866) | |
| 17 | Na-Noi (868) | |
| 18 | Juri (867) | |
| 19 | Burima (869) | |
| 20 | Dhalai (870) | |
| 21 | Jiadhal (872) | |
| 22 | Bharalu (865) | |
| 23 | Lohit (871) | |
| 24 | Majuli island (Special Case) (873) | |
| 25 | Khowai (874) | |
| 26 | Ghiladhari (875) | |
| 27 | Jinjiram (876) | |
| 28 | Dhaleswari (879) | |
| 29 | Moridhal (877) | |
| 30 | Jhanji (878) | |
| 31 | Subansiri (880) | |
| 32 | Gaurang (881) | |
| 33 | Haora (882) | |
| 34 | Gabharu (883) | |
| 35 | Gadadhar (886) | |
| 36 | Bhogdoi (885) | |
| 37 | Belsiri (884) | |
| 38 | Kulsi-Deosila (888) | |
| 39 | Depota (887) | |
| 40 | Dhansiri (North) (889) | |
| 41 | Barnadi (890) | |
| 42 | Buroi (891) | |
| 43 | Brahmajan (892) | |
| 44 | Beki-Manas-Aie (894) | |
| 45 | Dudhnoi-Krishnai (893) | |
| 46 | Bargang (895) | |
| 47 | Tipkai (896) | |

Master Plans have been approved by Government of India and furnished to the State Governments for implementation of recommendations. (As per decision of 9th HPRB Meeting, the Master Plans are resubmitted to concerned States vide D.O. No. BB/CE-II/2183/2013 /67-73 dtd. 27.04.2018)

| Sl. No. | Master Plan | Status |
|---------|------------------------|--|
| 48 | Jaldhaka (901) | Approved by MoWR,RD&GR vide No.B-7/2014-B&B(Pt.)/712-761 dated 22.06.2018 and under process of publication |
| 49 | Simsang (902) | Approved by MoWR,RD&GR vide No.B-7/2014-B&B(Pt.)/71156-1204 dated 17.10.2018 and under process of publication |
| 50 | Torsa (899) | |
| 51 | Tangani (897) | Approved by the 65 th Meeting of Brahmaputra Board submitted to MoWR,RD&GR on 24.05.2018. (vide BB/CE-I/MP-7/Pt-I/2012/268 dated 24.05.2018) |
| 52 | Teesta (898) | |
| 53 | Kynshi (903) | Approved by 66 th meeting of Brahmaputra Board and submitted to MoWR,RD&GR for approval. |
| 54 | Sankosh - Raidak (900) | Observation/Comments received from the States are attended and incorporated in the Master Plan and are under process for circulation. |
| 55 | Umngot (904) | Modifications are under process. Awaiting for the Hydromet data sought from CWC for updating. |
| 56 | Ganol (907) | Once circulated to the Board Members for furnishing views and subsequent approval of the Board. Further modification is under process in the line of updated approved Master Plan. |
| 57 | Dareng (908)) | Modification is under process in the line of updated approved Master Plan Viz. Kynshi. |
| 58 | Waikhyrwi (905) | |
| 59 | Umtru (906) | |
| 60 | Umsohryngkew (910) | |
| 61 | Bugi (909) | Under preparation |
| 62 | Umiew (913) | |
| 63 | Myntdu (911) | |
| 64 | Lubha (912) | Identified for preparation of Master Plan |
| 65 | Imphal River (915) | |
| 66 | Feni River (914) | |
| 67 | Kolodyne (1105) | |
| 68 | Tuichang (1106) | |

Status of Drainage Development Scheme as on 30.06.2019

| Sl. No. | Name of Drainage Scheme | Tributary / Sub-basin | Basin | Area affected (sq.km) | State | Status |
|---|-------------------------|-----------------------------|-------------|-----------------------|---------|--|
| I) Schemes cleared by CWC | | | | | | |
| 1 | Harang (997) | Barak | Barak | 242 | Assam | Execution completed and handed over to WRD, Government of Assam |
| 2 | East of Barpeta (998) | Beki-Manas Aie. | Brahmaputra | 180 | | |
| 3 | Borbhag (999) | Pagladiya | Brahmaputra | 56 | | Scheme is under execution |
| 4 | Amjur(1000) | Barak | Barak | 52.5 | | R/S of embankment completed |
| 5 | Jengrai (1001) | Subansiri | Brahmaputra | 18 | | Schemes are under execution |
| 6 | Jakaichuk (1002) | Jhanji | Brahmaputra | 100 | | |
| 7 | Kailashahar (1003) | Manu | Manu-deo | 18 | Tripura | Execution suspended due to inability of State Government to provide requisite land |
| 8 | Singla (1004) | Barak | Barak | 322 | Assam | |
| 9 | Rudrasagar (1005) | Gumti | Gumti | 22 | Tripura | Handed over to State Government of Tripura for execution |
| 10 | Kalamonijan (1008) | Kopili (Jugijan & Lankajan) | Brahmaputra | 100 | Assam | CWC cleared the schemes and DPRs submitted to Govt. of Assam also requested to issue NOC as per Board Act, if desires to be executed by Board. WRD, Assam desire to execute the scheme. |
| 11 | Nelli(1011) | Kopili | Brahmaputra | 32 | | |
| 12 | Pola (1009) | Pola | Barak | 71 | | CWC cleared the schemes and DPRs submitted to Govt. of Assam also requested to issue NOC as per Board Act, if desires to be executed by Board. The reply is yet to be received. |
| 13 | Demow (1006) | Disang | Brahmaputra | 226 | | On request of Govt. of Assam the scheme was included in work programme of XII Plan. Revised DPR is under process of techno-economic appraisal. Scheme was sent to IITG for design of sluice regulator. |
| 14 | Depota (1032) | Depota | Brahmaputra | 28.36 | | TEC accorded for Rs.1903.61 lakh by CWC on 08.03.2017. The DPR submitted to GOA for issue NOC The reply is yet to be received. |
| 15 | Joysagar (1007) | Kopili-Kolong | Brahmaputra | 55 | | Dropped on approval of Board in 53 rd meeting of Brahmaputra Board |
| II) Scheme submitted to CWC & approval awaited | | | | | | Nil |
| 1 | Dharmanagar (1010) | Juri | Juri | 20 | Tripura | Fresh DPR submitted to CWC on 12.06.2019 attending the observation of CWC. |
| III) Schemes under compliance of observation of Central Water Commission | | | | | | |
| 1. | Pota Kolong (1012) | Kopili-Kolong | Brahmaputra | 100 | Assam | Submitted to CWC on 11.05.2016 for TEC. Fresh DPR is under preparation as per |

| Sl. No. | Name of Drainage Scheme | Tributary / Sub-basin | Basin | Area affected (sq.km) | State | Status |
|---|---------------------------|-----------------------|-------------|-----------------------|---------|---|
| | | | | | | CWC latest guide line, 2017. |
| 2. | Deroi (1018) | Disang | Brahmaputra | 194 | Assam | Submitted to CWC on 12.09.2016. Fresh DPR is under preparation as per latest guide line, 2017 of CWC. |
| 3. | Larsing (1013) | Barak | Barak | 35 | Assam | DPR modifies as per latest guide line, 2017 of CWC and submitted to CWC on 18.10.2017. Observation raised by CWC is under compliance. |
| IV) Schemes under preparation of DPR / Awaited from Filed Office | | | | | | |
| 1 | Sonai (1016) | Kopili-Kolong | Brahmaputra | 63 | Assam | Field office directed to submit feasibility report |
| 2 | Laura-Jamira-Sessa (1019) | Buridehing | Brahmaputra | 300 | Assam | Scheme is under formulation of Brahmaputra Board |
| 3 | Punir(1020) | Barak | Barak | 31 | Assam | Under process of formulation of the scheme on the basis of new field survey and investigation |
| 4 | Ghiladhari (1022) | Ghiladhari | Brahmaputra | 144 | Assam | Joint field visit with State Govt. officials is proposed |
| 5 | Tingrai (1028) | Buridehing | Brahmaputra | 11 | Assam | Field visit with State Govt. completed |
| 6 | Haria-Nanoi (1031) | Nanoi | Brahmaputra | NA | Assam | Scheme is under formulation of Brahmaputra Board |
| V) Schemes under process of deletion | | | | | | |
| 1 | Konwarpur (1017) | Demow | Brahmaputra | 112 | Assam | Under process of deletion |
| 2 | Badri (1035) | Barak | Barak | 33 | Assam | |
| 3 | Mora-Dikrong (1036) | Dikrong | Brahmaputra | 26 | Assam | |
| 4 | Sukhsagar (1037) | Gumti | Tripura | 50 | Tripura | |
| 5 | Mora-Pichalamukh (1024) | Dikrong | Brahmaputra | 8 | Assam | |
| 6 | Pakania(1025) | Ranganadi | Brahmaputra | 16 | Assam | |
| 7 | Namdang(1026) | Dikhow | Brahmaputra | 10 | Assam | |
| 8 | Sisapathar (1027) | Dikrong | Brahmaputra | 12 | Assam | |
| 9 | Gelabil (1023) | Bhogdoi | Brahmaputra | 5 | Assam | |
| 10 | West of Barpeta(1014) | Beki-Manas-Aie | Brahmaputra | 23 | Assam | |
| 11 | Ghagra (1015) | Barak | Barak | 65 | Assam | |
| 12 | Bherekibil(1021) | Moridhal | Brahmaputra | | Assam | |
| 13 | Khatra (1029) | Barnadi | Brahmaputra | 15 | Assam | |
| 14 | Batha (1030) | Nanoi | Brahmaputra | 40 | Assam | |

**Status of Multipurpose Projects Identified for Investigation by Brahmaputra Board
as on 30.06.2019**

| SL. No. | Name of Project | Basin | Installed Capacity (MW) | Remarks |
|---------|-----------------------------------|-------------------|-------------------------|--|
| 1 | Noa-Dehing Dam Project (987) | Brahmaputra | 71 | DPR completed. Arunachal Pradesh Govt. expressed their interest to execute in joint venture with NHPC. |
| 2 | Kulsi Dam Project (988) | Brahmaputra | 54 | DPR completed and submitted to concerned State Governments for comments for ownership of implementation. |
| 3 | Killing Dam Project (991) | Brahmaputra | 85 | Under Survey & Investigation and preparation of DPR. Under process to hand over to NEEPCO |
| 4 | Jiadhhal Dam Project (990) | Brahmaputra | 70 | Under Survey & Investigation and preparation of DPR. |
| 5 | Simsang Dam Project (989) | Brahmaputra | 65 | Due to shortage of manpower in middle and higher level of Engineering cadre, processed to complete the remaining works through CPSUs |
| 6 | Myntang (mini) Dam Project (1875) | Myntang Sub-Basin | 20 | |

Annexure - XXII (D)

Status of Execution of Drainage Development Schemes as on 30.06.2019

| Sl. No | Name of scheme and Activity | Progress up-to May, 2019 | Progress during June, 2019 | Cumulative Progress |
|--------|--|--------------------------|----------------------------|--|
| 1 | Borbhag Drainage Development Scheme in Nalbari district of Assam (999) i) Construction of embankment ii) Re-sectioning of channel iii) Construction of sluice | 24.94% | 0% | Completed Completed 24.94% |
| 2 | Amjur Drainage Development Scheme in Cachar district of Assam (1000) i) R & S of embankment ii) Construction of sluice | --- | --- | Completed Work will be resumed on receipt of approval of revised estimate |
| 3 | Demow in Sibsagar District, Assam (1006) | --- | --- | Revised DPR are under process of techno-economic appraisal. |

Status of Implementation of Pagladiya Project

The Pagladiya Dam Project is a multipurpose scheme planned for flood moderation to benefit an area of 40000 ha, irrigation to CCA of 54,160 ha, and incidental power generation from a Power House of 3 MW(IC). The Project is proposed across Pagladiya River at Thalkuchi in Baksa District, Assam. The Project which falls under Bodoland Territorial Autonomous Districts (BTAD) in Assam, envisages construction of 25m high and 21km long earth dam with a concrete spillway. Government of India sanctioned the project in January, 2001 at an estimated cost of Rs. 542.90 crore (subsequently revised to Rs.1069.40 crore in 2004) for construction by Brahmaputra Board.

Out of 7510 ha of land required for execution of Pagladiya Dam Project, 956 ha acquired by Government of Assam was made available to Brahmaputra Board. Due to inability of Government of Assam to acquire the balance 6554 ha for R&R purpose, work was held up and as per decision of 53rd Meeting of Brahmaputra Board, all activities were closed on 31st May 2013. Government of Assam has been requested to take over and make necessary arrangement for protection of 956 ha of land from unauthorized occupation. 26 personnel engaged for watch and ward of 956 ha of land have been disengaged since 1st June 2013.

In the 7th Meeting of High Powered Review Board of Brahmaputra Board held on 11.02.2015 at Shillong, the issue of acquiring of additional 6554 ha of land required for construction of Pagladiya Dam Project was discussed and Additional Chief Secretary, Government of Assam expressed that the matter is to be discussed again with Bodoland Territorial Council (BTC) to resolve the issue.

Status of Execution of Anti-erosion Schemes as on 30.06.2019

| S. No. | Name of scheme and Activity | Progress up-to May, 2019 | Progress during June, 2019 | Cumulative Progress |
|--------|--|--------------------------|----------------------------|-------------------------------|
| 1 | Protection of Majuli Island from flood and erosion in Assam (969)- Phase II & III - Maintenance | | | |
| | A. funded by DoNER under NLCPR for Rs. 207.00 crore | 41.59% | 2.72% | 44.31% |
| 2 | Avulsion of Brahmaputra at Dhola-Hatighuli- Restoration of rivers Dibang and Lohit to their original courses | | | |
| | Phase-V: Restoration of rivers Dibang and Lohit to their original courses - Conversion of the existing tie bund across the spill channel of river Dibang in to a full-fledged embankment at Bahbari and construction of new embankment | | | Under process of tendering |
| 3 | Protection of Balat Village from erosion of river Umngi in South - West Khasi Hills district of Meghalaya Part m- II (ID 1537)(12.87 cr) | | --- | Under process of re-tendering |
| 4 | Protection of Mankachar, Kalair-Alga International Border area from erosion of river Brahmaputra (ID 1538) | | | |
| | R.C.C. Porcupine works | --- | --- | Completed |
| | Retirement Bund | | | Completed |
| | Bank Revetment works | 78.61% | 3.02% | 81.63% |
| 5 | Anti-erosion measures for bank protection of Bhajaner charra | | | |
| | a) RCC porcupine works (Supply works is being carried out. Laying yet to be started | 90.31% | 0% | 90.31% |
| | b) Bank revetment works | | | |
| 6 | Bank protection work at Bhogdebri area | | | |
| | a) RCC porcupine works (Supply works is being carried out. Laying yet to be started | 67.95% | 22.36% | 90.31% |
| | b) Bank revetment works | 0% | 19.24% | 19.24% |

Annexure – XXII- (G)

Status of Raised Platforms as on 30.06.2019

| Sl. No | Name with (AA amount & Rs in lakh) | No. | District | Completed | Handover | Remarks |
|-----------------|--|-----|-----------------|-----------------|--|---------|
| 1 | Bejartari | 1 | Kamrup (Rural) | March 2010 | 06.06.2011 | |
| 2 | Salmarapam (Toptola) | 1 | Morigaon | 09.04.2011 | 20.05.2012 | |
| 3 | Garapar | 1 | Morigaon | 09.04.2011 | 20.05.2012 | |
| 4 | Kapahtoli -2 | 1 | Tinsukia | December 2006 | Under process of handing over | |
| 5 | Matmora | 1 | Dhemaji | March 2007 | Under process of handing over | |
| 6 | Kharubhuj | 1 | Goalpara | April, 2007 | July,2007 | |
| 7 | 3 Nos. along L/B of Brahmaputra from Guimara-Nahira at different chainages | 3 | Kamrup (Rural) | March, 2003 | March, 2010 | |
| 8 | Ulubari | 1 | Morigaon | 03.11.2006 | 20.03.2008 | |
| 9 | Salekpathalig hat | 1 | Jorhat (Majuli) | July, 2011 | May, 2012 | |
| 10 | Jiakur | 1 | Kamrup (Rural) | March 2013 | 09.04.2013 | |
| 11 | Tulsimukh Kochgaon | 1 | Nagaon | 29.04.2014 | Correspondence made with District Administration for taking over | |
| 12 | Atoichuk | 1 | Jorhat (Majuli) | July,2013 | September, 2013 | |
| 13 | Dakhinpat | 1 | Jorhat (Majuli) | September, 2013 | September, 2013 | |
| 14 | Kharkharijan | 1 | Jorhat (Majuli) | July,2013 | September, 2013 | |
| 15 | Ratanpur Miri | 1 | Jorhat (Majuli) | August, 2014 | November, 2014 | |
| 16 | Barbalarchar (67.335 Lakh) | 1 | Dhubri | November, 2014 | 20.09.2016 | |
| Under Execution | | | | | | |
| 17 | Satrakanara | 1 | Barpeta | May 2018 | 29.06.2018 | |
| Total | | 19 | | | | |

Status on the Activities of Brahmaputra Board under the Agenda Item No. XXVI
(As on 31.05.2019.)

The status of statutory posts in Brahmaputra Board is placed at Annexure – XXII
Board is taking action on the following –

- Preparation of Master Plans
- Investigation and preparation of DPRs of identified Drainage Schemes
- Investigation and preparation of DPRs for Multi-purpose Dam Projects
- Execution of Drainage Development Schemes
- Execution of Flood Management and Anti-Erosion Schemes
- Implementation of Pagladiya Dam Project
- Construction of Raised Platforms

The status of preparation of Master Plans is at Annexure-XXII (A). The status of 'Survey & Investigation' and preparation of DPRs of Drainage Development Schemes is at Annexure-XXII (B). The status of 'Survey & Investigation' and preparation of DPRs of Multipurpose Projects is at Annexure-XXII (C). The status of execution of Drainage Development Schemes is at Annexure-XXII (D). The Status of execution of Anti-erosion Schemes is at Annexure-XXII (E). The status of implementation of Pagladiya Project is at Annexure-XXII (F) and the status of construction of Raised Platforms is at Annexure –XXII (G)

Status of Statutory Posts in Brahmaputra Board as on 31.05.2019

| Sl No. | Name of the Post | Status | From when vacant/Filled |
|--------|-------------------|--------|--|
| 1 | Chairman | Filled | 20.06.2018 (AN) Shri Rajiv Yadav, IASr |
| 2 | Vice-Chairman | Vacant | 26.08.2016 Shri P. M. Scott, Chief Engineer (B&BBO), CWC, Shillong is holding additional charge and continuing |
| 3 | General Manager | Vacant | 08.03.2010 |
| 4 | Financial Adviser | Vacant | 01.12.2010 |
| 5 | Chief Engineer-I | Vacant | 31.03.2012 |
| 6 | Secretary | Vacant | 01.05.2018 Shri V. D. Roy, Director M&A CWC, Adabari, Guwahati is holding additional charge |
| 7 | Chief Engineer-II | Vacant | 01.11.2018 |

Status of Preparation of Master Plans as on 31.05.2019

| Sl.No. | Master Plan | Status |
|----------|---|--------|
| A | Main River | |
| 1 | Brahmaputra Main Stem-Master plan part-I (848) | |
| 2 | Barak & its tributaries-Master plan part-II (849) | |
| B | Tributaries | |
| 1 | Buridehing (850) | |
| 2 | Dikhow (851) | |
| 3 | Dhansiri (856) | |
| 4 | Kopilli Kollong (852) | |
| 5 | Puthimari (853) | |
| 6 | Ranganadi (854) | |
| 7 | Gumti (855) | |
| 8 | Pagladiya (857) | |
| 9 | Noa-nadi (861) | |
| 10 | Dikrong (858) | |
| 11 | Muhuri (859) | |
| 12 | Jia-Bharali (862) | |
| 13 | Manu (860) | |
| 14 | Champamati (863) | |
| 15 | Disang (864) | |
| 16 | Jinary (866) | |
| 17 | Na-Noi (868) | |
| 18 | Juri (867) | |
| 19 | Burima (869) | |
| 20 | Dhalai (870) | |
| 21 | Jiadhal (872) | |
| 22 | Bharalu (865) | |
| 23 | Lohit (871) | |
| 24 | Majuli island (Special Case) (873) | |
| 25 | Khowai (874) | |
| 26 | Ghiladhari (875) | |
| 27 | Jinjiram (876) | |
| 28 | Dhaleswari (879) | |
| 29 | Moridhal (877) | |
| 30 | Jhanji (878) | |
| 31 | Subansiri (880) | |
| 32 | Gaurang (881) | |
| 33 | Haora (882) | |
| 34 | Gabharu (883) | |
| 35 | Gadadhar (886) | |
| 36 | Bhogdoi (885) | |
| 37 | Belsiri (884) | |
| 38 | Kulsi-Deosila (888) | |
| 39 | Depota (887) | |
| 40 | Dhansiri (North) (889) | |
| 41 | Barnadi (890) | |
| 42 | Buroi (891) | |
| 43 | Brahmajan (892) | |
| 44 | Beki-Manas-Aie (894) | |
| 45 | Dudhnoi-Krishnai (893) | |
| 46 | Bargang (895) | |
| 47 | Tipkai (896) | |

Master Plans have been approved by Government of India and furnished to the State Governments for implementation of recommendations. (As per decision of 9th HPRB Meeting, the Master Plans are resubmitted to concerned States vide D.O. No. BB/CE-II/2183/2013 /67-73 dtd. 27.04.2018)

| Sl. No. | Master Plan | Status |
|---------|------------------------|---|
| 48 | Jaldhaka (901) | Approved by MoWR,RD&GR vide No.B-7/2014-B&B(Pt.)/712-761 dated 22.06.2018 and under process of publication |
| 49 | Simsang (902) | Approved by MoWR,RD&GR vide No.B-7/2014-B&B(Pt.)/71156-1204 dated 17.10.2018 and under process of publication |
| 50 | Torsa (899) | |
| 51 | Tangani (897) | Approved by the 65 th Meeting of Brahmaputra Board submitted to MoWR,RD&GR on 24.05.2018. (vide BB/CE-I/MP-7/Pt-I/2012/268 dated 24.05.2018) |
| 52 | Teesta (898) | |
| 53 | Kynshi (903) | Approved by 66 th meeting of Brahmaputra Board and submitted to MoWR,RD&GR for approval. |
| 54 | Sankosh - Raidak (900) | Comments from Assam & West Bengal Government received and suggestion incorporated in the Master Plan. |
| 55 | Umngot (904) | Modifications are under process. Awaiting for the Hydromet data sought from CWC for updating. |
| 56 | Ganol (907) | Once circulated to the Board Members for furnishing views and subsequent approval of the Board. Further modification is under process. |
| 57 | Dareng (908)) | Draft modification completed |
| 58 | Waikhyrwi (905 | Modification of Master Plan in under process in the line of modification made for Kynshi Master Plan |
| 59 | Umtru (906) | |
| 60 | Umsohryngkew (910) | |
| 61 | Bugi (909) | |
| 62 | Umiew (913) | Under preparation |
| 63 | Myntdu (911) | |
| 64 | Lubha (912) | |
| 65 | Imphal River (915) | Identified for preparation of Master Plan |
| 66 | Feni River (914) | |
| 67 | Kolodyne (1105) | |
| 68 | Tuichang (1106) | |

Status of Drainage Development Scheme as on 31.05.2019

| Sl. No. | Name of Drainage Scheme | Tributary / Sub-basin | Basin | Area affected (sq.km) | State | Status | |
|---|-------------------------|-----------------------------|-------------|-----------------------|---|---|--|
| I) Schemes cleared by CWC | | | | | | | |
| 1 | Harang (997) | Barak | Barak | 242 | Assam | Execution completed and handed over to WRD, Government of Assam | |
| 2 | East of Barpeta (998) | Beki-Manas Aie. | Brahmaputra | 180 | | | |
| 3 | Borbhag (999) | Pagladiya | Brahmaputra | 56 | | Scheme is under execution | |
| 4 | Amjur(1000) | Barak | Barak | 52.5 | | | R/S of embankment completed |
| 5 | Jengrai (1001) | Subansiri | Brahmaputra | 18 | | | Schemes are under execution |
| 6 | Jakaichuk (1002) | Jhanji | Brahmaputra | 100 | | | |
| 7 | Kailashahar (1003) | Manu | Manu-deo | 18 | Tripura | Execution suspended due to inability of State Government to provide requisite land | |
| 8 | Singla (1004) | Barak | Barak | 322 | Assam | Handed over to State Government of Tripura for execution | |
| 9 | Rudrasagar (1005) | Gumti | Gumti | 22 | Tripura | | |
| 10 | Kalamonijan (1008) | Kopili (Jugijan & Lankajan) | Brahmaputra | 100 | Assam | CWC cleared the schemes and DPRs submitted to Govt. of Assam also requested to issue NOC as per Board Act, if desires to be executed by Board. WRD, Assam desire to execute the scheme. | |
| 11 | Nelli(1011) | Kopili | Brahmaputra | 32 | | | |
| 12 | Pola (1009) | Pola | Barak | 71 | | | CWC cleared the schemes and DPRs submitted to Govt. of Assam also requested to issue NOC as per Board Act, if desires to be executed by Board. The reply is yet to be received. |
| 13 | Demow (1006) | Disang | Brahmaputra | 226 | | | On request of Govt. of Assam the scheme was included in work programme of XII Plan. Revised DPR is under process of techno-economic appraisal. Scheme was sent to IITG for design of sluice regulator. |
| 14 | Depota (1032) | Depota | Brahmaputra | 28.36 | | | TEC accorded for Rs.1903.61 lakh by CWC on 08.03.2017. The DPR submitted to GOA for issue NOC The reply is yet to be received. |
| 15 | Joysagar (1007) | Kopili-Kolong | Brahmaputra | 55 | Dropped on approval of Board in 53 rd meeting of Brahmaputra Board | | |
| II) Scheme submitted to CWC & approval awaited | | | | | | Nil | |
| III) Schemes under compliance of observation of Central Water Commission | | | | | | | |
| 1. | Pota Kolong (1012) | Kopili-Kolong | Brahmaputra | 100 | Assam | Submitted to CWC on 11.05.2016 for TEC. Fresh DPR is under preparation as per CWC latest guide line, 2017. | |
| 2. | Deroi (1018) | Disang | Brahmaputra | 194 | Assam | Submitted to CWC on | |

| Sl. No. | Name of Drainage Scheme | Tributary / Sub-basin | Basin | Area affected (sq.km) | State | Status |
|---|---------------------------|-----------------------|-------------|-----------------------|---------|---|
| | | | | | | preparation as per latest guide line, 2017 of CWC. |
| 3. | Larsing (1013) | Barak | Barak | 35 | Assam | DPR modifies as per latest guide line, 2017 of CWC and submitted to CWC on 18.10.2017. Observation raised by CWC is under compliance. |
| 4. | Dharmanagar (1010) | Juri | Juri | 20 | Tripura | Fresh DPR submitted to CWC on 09.10.2017 as per latest guide line, 2017 of CWC. Observation raised by CWC is under compliance. |
| IV) Schemes under preparation of DPR / Awaited from Filed Office | | | | | | |
| 1 | Sonai (1016) | Kopili-Kolong | Brahmaputra | 63 | Assam | Field office directed to submit feasibility report |
| 2 | Laura-Jamira-Sessa (1019) | Buridehing | Brahmaputra | 300 | Assam | Scheme is under formulation of Brahmaputra Board |
| 3 | Punir(1020) | Barak | Barak | 31 | Assam | Under process of formulation of the scheme on the basis of new field survey and investigation |
| 4 | Ghiladhari (1022) | Ghiladhari | Brahmaputra | 144 | Assam | Joint field visit with State Govt. officials is proposed |
| 5 | Tingrai (1028) | Buridehing | Brahmaputra | 11 | Assam | Field visit with State Govt. completed |
| 6 | Haria-Nanoi (1031) | Nanoi | Brahmaputra | NA | Assam | Scheme is under formulation of Brahmaputra Board |
| V) Schemes under process of deletion | | | | | | |
| 1 | Konwarpur (1017) | Demow | Brahmaputra | 112 | Assam | Under process of deletion |
| 2 | Badri (1035) | Barak | Barak | 33 | Assam | |
| 3 | Mora-Dikrong (1036) | Dikrong | Brahmaputra | 26 | Assam | |
| 4 | Sukhsagar (1037) | Gumti | Tripura | 50 | Tripura | |
| 5 | Mora-Pichalamukh (1024) | Dikrong | Brahmaputra | 8 | Assam | |
| 6 | Pakania(1025) | Ranganadi | Brahmaputra | 16 | Assam | |
| 7 | Namdang(1026) | Dikhow | Brahmaputra | 10 | Assam | |
| 8 | Sisapathar (1027) | Dikrong | Brahmaputra | 12 | Assam | |
| 9 | Gelabil (1023) | Bhogdoi | Brahmaputra | 5 | Assam | |
| 10 | West of Barpeta(1014) | Beki-Manas-Aie | Brahmaputra | 23 | Assam | |
| 11 | Ghagra (1015) | Barak | Barak | 65 | Assam | |
| 12 | Bherekibil(1021) | Moridhal | Brahmaputra | | Assam | |
| 13 | Khatra (1029) | Barnadi | Brahmaputra | 15 | Assam | |
| 14 | Batha (1030) | Nanoi | Brahmaputra | 40 | Assam | |

**Status of Multipurpose Projects Identified for Investigation by Brahmaputra Board
as on 31.05.2019**

| SL. No. | Name of Project | Basin | Installed Capacity (MW) | Remarks |
|---------|-----------------------------------|-------------------|-------------------------|--|
| 1 | Noa-Dehing Dam Project (987) | Brahmaputra | 71 | DPR completed. Arunachal Govt. expressed their interest to execute in joint venture with NHPC. |
| 2 | Kulsi Dam Project (988) | Brahmaputra | 54 | DPR completed and submitted to concerned State Governments for comments for ownership of implementation. |
| 3 | Killing Dam Project (991) | Brahmaputra | 85 | Under Survey & Investigation and preparation of DPR. Under process to hand over to NEEPCO |
| 4 | Jiadhah Dam Project (990) | Brahmaputra | 70 | Under Survey & Investigation and preparation of DPR. |
| 5 | Simsang Dam Project (989) | Brahmaputra | 65 | Due to shortage of manpower in middle and higher level of Engineering cadre, processed to complete the remaining works through CPSUs |
| 6 | Myntang (mini) Dam Project (1875) | Myntang Sub-Basin | 20 | |

Annexure - XXII (D)

Status of Execution of Drainage Development Schemes as on 31.05.2019

| Sl. No | Name of scheme and Activity | Progress up-to April 2019 | Progress during May 2019 | Cumulative Progress |
|--------|--|---------------------------|--------------------------|---|
| 1 | Borbhag Drainage Development Scheme in Nalbari district of Assam (999) | | | |
| | i) Construction of embankment | | | Completed |
| | ii) Re-sectioning of channel | | | Completed |
| | iii) Construction of sluice | 24.94% | 0% | 24.94% |
| 2 | Amjur Drainage Development Scheme in Cachar district of Assam (1000) | | | |
| | i) R & S of embankment | --- | ---- | Completed |
| | ii) Construction of sluice | ---- | ---- | Work will be resumed on receipt of approval of revised estimate |
| 3 | Demow in Sibsagar District, Assam (1006) | ---- | ---- | Revised DPR are under process of techno-economic appraisal. |

Status of Execution of Anti-erosion Schemes as on 31.05.2019

| S. No. | Name of scheme and Activity | Progress up-to April 2019 | Progress during May 2019 | Cumulative Progress |
|--------|--|---------------------------|--------------------------|-------------------------------|
| 1 | Protection of Majuli Island from flood and erosion in Assam (969)- Phase II & III - Maintenance | | | |
| | A. funded by DoNER under NLCPR for Rs. 207.00 crore | 40.67% | 0.92% | 41.59% Completed |
| 2 | Avulsion of Brahmaputra at Dhola-Hatighuli- Restoration of rivers Dibang and Lohit to their original courses | | | |
| | Phase-V: Restoration of rivers Dibang and Lohit to their original courses - Conversion of the existing tie bund across the spill channel of river Dibang in to a full-fledged embankment at Bahbari and construction of new embankment | | | Under process of tendering |
| 3 | Protection of Balat Village from erosion of river Umngi in South - West Khasi Hills district of Meghalaya Part m- II (ID 1537)(12.87 cr) | | --- | Under process of re-tendering |
| 4 | Protection of Mankachar, Kalair-Alga International Border area from erosion of river Brahmaputra (ID 1538) | | | |
| | R.C.C. Porcupine works | --- | --- | Completed |
| | Retirement Bund | | | Completed |
| | Bank Revetment works | 76% | 2.61% | 78.61% Completed |
| 5 | Anti-erosion measures for bank protection of Bhajaner charra | | | |
| | a) RCC porcupine works (Supply works is being carried out. Laying yet to be started | 3.89% | 86.42% | 90.31% |
| | b) Bank revetment works | | | |
| 6 | Bank protection work at Bhogdebri area | | | |
| | a) RCC porcupine works (Supply works is being carried out. Laying yet to be started | 2.80% | 65.15% | 67.95% |
| | b) Bank revetment works | | | |

Status of Implementation of Pagladiya Project

The Pagladiya Dam Project is a multipurpose scheme planned for flood moderation to benefit an area of 40000 ha, irrigation to CCA of 54,160 ha, and incidental power generation from a Power House of 3 MW(IC). The Project is proposed across Pagladiya River at Thalkuchi in Baksa District, Assam. The Project which falls under Bodoland Territorial Autonomous Districts (BTAD) in Assam, envisages construction of 25m high and 21km long earth dam with a concrete spillway. Government of India sanctioned the project in January, 2001 at an estimated cost of Rs. 542.90 crore (subsequently revised to Rs.1069.40 crore in 2004) for construction by Brahmaputra Board.

Out of 7510 ha of land required for execution of Pagladiya Dam Project, 956 ha acquired by Government of Assam was made available to Brahmaputra Board. Due to inability of Government of Assam to acquire the balance 6554 ha for R&R purpose, work was held up and as per decision of 53rd Meeting of Brahmaputra Board, all activities were closed on 31st May 2013. Government of Assam has been requested to take over and make necessary arrangement for protection of 956 ha of land from unauthorized occupation. 26 personnel engaged for watch and ward of 956 ha of land have been disengaged since 1st June 2013.

In the 7th Meeting of High Powered Review Board of Brahmaputra Board held on 11.02.2015 at Shillong, the issue of acquiring of additional 6554 ha of land required for construction of Pagladiya Dam Project was discussed and Additional Chief Secretary, Government of Assam expressed that the matter is to be discussed again with Bodoland Territorial Council (BTC) to resolve the issue.

Annexure – XXII- (G)

Status of Raised Platforms as on 31.05.2019

| Sl. No | Name with (AA amount & Rs in lakh) | No. | District | Completed | Handover | Remarks |
|-----------------|--|-----|-----------------|-----------------|--|---------|
| 1 | Bejartari | 1 | Kamrup (Rural) | March 2010 | 06.06.2011 | |
| 2 | Salmarapam (Toptola) | 1 | Morigaon | 09.04.2011 | 20.05.2012 | |
| 3 | Garapar | 1 | Morigaon | 09.04.2011 | 20.05.2012 | |
| 4 | Kapahtoli -2 | 1 | Tinsukia | December 2006 | Under process of handing over | |
| 5 | Matmora | 1 | Dhemaji | March 2007 | Under process of handing over | |
| 6 | Kharubhuj | 1 | Goalpara | April, 2007 | July, 2007 | |
| 7 | 3 Nos. along L/B of Brahmaputra from Guimara-Nahira at different chainages | 3 | Kamrup (Rural) | March, 2003 | March, 2010 | |
| 8 | Ulubari | 1 | Morigaon | 03.11.2006 | 20.03.2008 | |
| 9 | Salekpathalig hat | 1 | Jorhat (Majuli) | July, 2011 | May, 2012 | |
| 10 | Jiakur | 1 | Kamrup (Rural) | March 2013 | 09.04.2013 | |
| 11 | Tulsimukh Kochgaon | 1 | Nagaon | 29.04.2014 | Correspondence made with District Administration for taking over | |
| 12 | Atoichuk | 1 | Jorhat (Majuli) | July, 2013 | September, 2013 | |
| 13 | Dakhinpat | 1 | Jorhat (Majuli) | September, 2013 | September, 2013 | |
| 14 | Kharkharijan | 1 | Jorhat (Majuli) | July, 2013 | September, 2013 | |
| 15 | Ratanpur Miri | 1 | Jorhat (Majuli) | August, 2014 | November, 2014 | |
| 16 | Barbalarchar (67.335 Lakh) | 1 | Dhubri | November, 2014 | 20.09.2016 | |
| Under Execution | | | | | | |
| 17 | Satrankanara | 1 | Barpeta | May 2018 | 29.06.2018 | |
| Total | | 19 | | | | |