

संख्या:/BB/9176/Vol-III/16/2 62-264

भारत सरकार

Government of India

जल संसाधन, नदी विकास एवं गंगा संरक्षण मंत्रालय

Ministry of Water Resources,

River Development and Ganga Rejuvenation

ब्रह्मपुत्र बोर्ड

Brahmaputra Board

Basistha, Guwahati -29

Dated February 6, 2018

To,

The Commissioner (B&B)  
Ministry of Water Resources, RD&GR  
2nd Floor, Block-3, CGO Complex, Lodhi Road  
New Delhi -110 003


Sub: Progress Report of work - protection of Majuli Island from flood and erosion of River Brahmaputra funded by DoNER under NLCPR

Sir,

Kindly refer the subject cited above. Monthly progress report of work for "Protection of Majuli Island from flood and erosion of River Brahmaputra - amounting to Rs. 233.57 crore" funded by Ministry of DoNER (Rs. 207.00 crore) up to 31<sup>st</sup> January, 2018 is enclosed for favour of needful please.

Yours faithfully,

Encl: As above

  
(I. Hussain)  
Secretary

Copy to:


1. The Joint Secretary, Ministry of Development of North Eastern region, Vigyan Bhavan Annexe, Maulana Azad Road, New Delhi -110 011

✓ 2. The Executive Engineer (Assets), Brahmaputra Board, Basistha, Guwahati-29 along with a soft copy of the progress report to upload the same in the website

← JELS  
PB/Asst  
7/2/2018

Progress of work for protection of Majuli Island from flood and erosion of river  
Brahmaputra

Sl. No.	Description of work	Estimated provision		Progress as on 31.01.2018	Remarks
		Unit	Quantity		
Construction of anti-erosion works for protection of Majuli Island from flood and erosion		Unit	Quantity		
Details of works :					(i) The construction agency has set up site and camp office at Majuli.
1	Supply of Geo Bags of size 2.0mx1.5m	No.	1033755	0	
2	Supply of Geo Bags of size 1.2mx1.0m	No.	1143751	0	
3	Earth work in bank trimming	Cum	443078	0	
4	Supplying and laying of non-woven Geo-textile fabric sheets	Sqm	479700	0	
5	Laying of Geo Bags of size 2.0mx1.5m	No.	1033755	0	
6	Supply of Geo Bags of size 1.2mx1.0m	No.	1143751	0	
7	Spreading of earth stacks over slope of embankment	Cum	373140	0	
8	Turfing with sod	Sqm	425700	0	
9	Supplying of RCC(1:2:4) porcupine bars (0.1mx0.1mx3.0m)	No.	200754	0	
10	Laying of RCC porcupines	No.	33459	0	(ii) Pre-construction profile survey has been completed for location where bank revetment are to be carried out. (iii) Works for construction of RCC porcupine bars has been started

  
06/02/2018  
(C. Baruah)

Superintending Engineer (W)